

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234052
Address: 150 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Friday, March 15, 2024

Informational:

1 Misc

03/13/24 Wednesday JMJ (Capital Builders LLC)
Contractor began pouring parking lot area yesterday unexpected rains ruin the surface of approximate 60'X15' of concrete surface which was removed today. Contractor continued pouring concrete today(Geiger) parking that appeared to meet acceptable standards. Also, 3rd party CFS Cook, Flat & Strobel Engineering collected break cylinders.

03/14/24 Thursday JMJ (Capital Builders LLC)
Third party inspection and testing done by CFS Cook, Flat & Strobel Engineering. Contractor continued to pour parking lot area.

03/15/24 Friday JMJ (Capital Builders LLC)
Contractor finished the concrete pour of the newly constructed parking lot.

Comments: