

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232356

Address: 457 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081459 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081461 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081463 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081465 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081467 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081455 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Wednesday, March 13, 2024

Corrective Action Required:

1	Misc	*Fb = fire block
---	------	------------------

Unit 455:
-Complete installing all windows

****UNIT 457**
- Provide missing windows

**** UNIT 459**
- Provide missing windows

****UNIT 461**
- Provide missing windows

**** UNIT 463**
- Fb top of HVAC chase second floor
- F b At wall third floor top of stairs and tub ,
- Fb floor around ductwork and top plate to attic space
- Provide missing window third floor

Unit 465:

- Complete installing all windows
- Fb 3rd duct chase at floor and ceiling. Use 3/4" sheathing for fire blocking and seal all gaps; fb

Unit south 467:

- Complete installing all windows
- Fb duct chase from horizontal spaces; second floor

Comments: