

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20233000  
Address: 2769 SW 11TH ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Friday, March 15, 2024

Corrective Action Required:

1	Misc	2-29-24 Dustin A, SW on left of dw a panel been removed. As well as the aggregate. Will need another pre pour inspection before they pour 3-7-24 Dustin A, panel that was cut out was laid back in. That panel will need to be removed and new one will need to be poured with a new pre pour inspection before they pour 3-14-24 Dustin A, Replacement panel formed, Approved to pour 3-15-24 BR Sidewalk is constructed to LS specifications.
---	------	--

**Comments:**