

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Thursday, March 14, 2024

Informational:

1 Misc

12-12-23 BR Contractor installed 200' of 8" private water line A at STA. 13+00 - STA. 11+00. along with tee's and values.

12-14-23 BR Contractor installed 500' of 8" private water line A at STA. 11+00 - Sta. 5+62 at the 22.5 bend.

12-19-23 BR Contractor installed 300' of 8" private water line A at . 5+62 at the 22.5 bend - STA. 2+13.

1-4-23 BR Contractor installed 110' of 8" private water line A at STA. 2+12 - STA. 1+09.

2-1-24 BR Contractor installed 100' of 8" private water line at Sta. 1+09 - Sta. 0+00 and connected to 12" water main. Also backflow vault was installed.

2-6-24 BR Contractor installed 350' of 8" private water line A at Sta. 13+00 - 16+50.

2-7-24 BR Contractor installed 200' of 8" private water line A at Sta. 16+50 - Sta. 16+90 and installed fire hydrant assembly.

2-8-24 BR Contractor installed 200' of 8" private water line A at 17+00 - Sta. 18+12.

2-9-24 BR I informed the contractor to installed all threats on 8" private line at Sta. 0+50 - Sta. 1+00 were they have 45 bends for more stability at every 45 bends on the water mains.

2-13-24 BR Contractor installed all threats on 45 bends on the water main. Also contractor poured backing blocks at all bends and tees on water main.

2-20-24 BR Contractor installed backflow vault and 55' of 8" private main and connected to 12" water main to finish the loop.

3-14-24 BR Contractor started chlorination on 8" water main.

3-18-24 BR Contractor flush the 8" water main.

Comments: