

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20230487  
Address: 2701 NE HAGAN RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Patrick Schonfeldt	Partial	Tuesday, March 19, 2024

Informational:

1	Misc	3-6-24 PS Crew on site w/ ESS installing sanitary pipe. Discussed w/ Nathan of ESS. Sanitary pipe currently 98' out of Manhole AA3 STA 4+75 3-8-24 PS Crew excavating and installing sanitary pipe at STA 6+50 3-13-24 PS Contractor has Hagan Rd closed for sanitray street crossing, public works approved, contractor has traffic control permit, verified signage per drawings PM contractor excavated from manhole AA4 to 8+00 at Hagan street crossing. Contractor beggining to set sanitary line at manhole 3-19-24 PS Contractor placing manhole AA5
---	------	---

**Comments:**