CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233464

Address: 2109 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Sidewalk Inspection Dustin Agcopra Partial Thursday, March 21,

2024

Corrective Action Required:

1 Misc 2-21-24 BR Sidewalk is formed up and aggregate is placed and compacted

ready for concrete.

2-29-24 Dustin A, SW is poured on left side of drive. Right side is not framed

or poured yet. Will need to call in a pre pour for right side

3-7-24 Dustin A, no activity

3-14-24 Dustin A, conditions have not changed 3-21-24 Dustin A, conditions have not changed

Comments: