

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221050
Address: 3112 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Monday, March 25, 2024

Corrective Action Required:

1	Misc	11-22-23 Dustin A, Sw is formed and aggregate is compacted. Slopes are in compliance. Approved to pour. 11-28-23 Dustin A, sw is poured, slopes are in compliance and forms are pulled. 12-18-23 Dustin A, White cure still needs added 12-27-23 Dustin A, conditions have not changed 1-29-24 Dustin A, white cure was not added correctly. Discussed with jeremy with precision flatwork. SW will need to be torn out and replaced and white cure added per city specs. New pre pour inspection will need to be recalled in Fail 3-25-24 Dustin A, All panels have been pulled out to start over. SW is framed and compacted to city specs. approved to pour
---	------	---

Comments: