

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234789
Address: 519 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Building Inspection - Commercial	Robb Popp	Failed	Tuesday, March 26, 2024

Corrective Action Required:

1	Misc	-Provide code compliant handrail at both sides of upper stairs -All stairs to be max 7" in rise and not vary more than 3/8" -Openings at risers to be no more than 4" -Return all handrails per code -Existing handrail at top stairs is required to be 34"-38" aff, extend 12" and return per code
---	------	---

Comments: