

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231599
Address: 1051 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Wednesday, March 27, 2024

Informational:
1 Misc 3-19-24 Dustin A, Sw is formed and aggregate is compacted. Instructed JP that he needs to pour missing panel across street as well. Approved to pour,
3-26-24 Dustin A, Sw is poured and slopes are in compliance. Did not apply white cure and panel that was cut out for tap hole still needs to be poured
3-27-24 Dustin A, Cure meets city specs, cannot pass until forms pulled and section replaced across street

Comments: