

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20221050  
Address: 3112 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Thursday, March 28, 2024

Corrective Action Required:

1	Misc	11-22-23 Dustin A, Sw is formed and aggregate is compacted. Slopes are in compliance. Approved to pour. 11-28-23 Dustin A, sw is poured, slopes are in compliance and forms are pulled.  12-18-23 Dustin A, White cure still needs added 12-27-23 Dustin A, conditions have not changed 1-29-24 Dustin A, white cure was not added correctly. Discussed with jeremy with precision flatwork. SW will need to be torn out and replaced and white cure added per city specs. New pre pour inspection will need to be recalled in Fail 3-25-24 Dustin A, All panels have been pulled out to start over. SW is framed and compacted to city specs. approved to pour 3-28-24 Dustin A, SW is poured to city specs. Forms pulled . Passed
---	------	--

Comments: