

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Patrick Schonfeldt	Partial	Friday, March 29, 2024

Informational:

1	Misc	3-15-24 DP. Adams crew with Bair was onsite today and installed the 6" fire riser under the foundation of the far West building shell today. They wrapped the ductile pipe and 90* fitting. They used tracer wire and poured concrete collars on both sides of foundation.
		3-25-24 PS Crew on site boring for 6" water line at Arboridge Dr crossing
		3-29-24 PS Contractor excavating at NE corner of building to begin installing 6" fire line

**Comments:**