

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240579  
Address: 818 SW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:               | Inspector:   | Outcome: | Date:                  |
|---------------------------|--------------|----------|------------------------|
| <b>In-wall Inspection</b> | Khanh Nguyen | Failed   | Friday, March 29, 2024 |

Corrective Action Required:

|   |      |  |
|---|------|--|
| 1 | Misc | -Vent sinks per code. Vent connections cannot be below trap weirs. Install individual vents for sinks. Horizontal offsets of vents must be min 6" above sink flood rim<br>-Protect plumbing at top track<br><br>**OK to start rocking the walls. Leave beauty suite #3, restroom, and laundry rooms uncovered. |
|---|------|--|

**Comments:**