

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Friday, March 29, 2024

Informational:

1 Misc

11-28-23 BR Contractor installed storm box #504. Contractor installed 215' of 15" HDPE to box #503

11-29-23 BR Contractor installed storm box #502. Contractor installed 155' of 15" HDPE to box #502. Contractor also installed box #602 with 150' of 15" HDPE to box #601.

11-30-23 BR Contractor installed storm box #701. Contractor installed 100' of 30" HDPE from box #502 to box #701. Contractor installed 150' of 15" HDPE from box #601 to box #502.

2-12-24 BR Contractor installed 150' of 30" HDPE from box #701 to box #702.

2-22-24 BR Contractor installed 130' of 30" HDPE from STA. 0+00 - STA. 1+50 and installed box #101.

2-28-24 BR Contractor installed 200' of 24" HDPE from STA. 1+00 - STA 2+25 and installed #402.

2-29-24 BR Contractor installed 200' of 24" HDPE from box #402 to box #403. Also contractor install 100' of 24" HDPE from box #403 to box #404.

3-4-24 BR Contractor installed 200' of 24" HDPE & 100' of 18" HDPE along with box #405 & box #406.

3-6-24 BR Contractor installed box #502 and laid 100' of 30" HDPE to box #501.

3-11-24 BR Contractor installed 100' of 24" HDPE to box #401.

3-13-24 BR Contractor installed storm box #101 and box #102.

3-14-24 BR Contractor installed storm box #103 , box #301, box #302.
Contractor installed 100' of 15" HDPE from box #301 to box #302 & 110' of 15" HDPE from box #103 to box #301.

3-15-24 BR Contractor installed box #303 & 30' of 15" HDPE pipe from box #303 to box #302.

3-21-24 BR Contractor installed 100' of 30" HDPE from box #103 to box #102.

3-26-24 BR Contractor installed 50' of 24" HDPE from box #103 to box #104.

3-27-24 BR Contractor installed box #105. Also installed 100' of 24" HDPE from box #104 to box #105.

4-1-24 BR Contractor installed box #106, box #107, & box #108. Also installed 350' of HDPE to all boxes.

Comments: