

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20232699  
Address: 1201 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Shawn Hoffman	Failed	Tuesday, April 02, 2024

Corrective Action Required:

1 Misc

- Fb= Fire block
- Install LIB's throughout
  - Missing nail pattern for both PFH portal frames , missing straps inside single garage
  - Fb top plate penetration garage back wall line set
  - Fb DWV chase at soft in garage
  - Strap top plate in garage at stairs wall, no overlap/ tie in.
  - Fb fur down at pantry
  - Joists hangers missing at lanai
  - Complete fire place living room
  - Complete ductwork for vent at entry powder room
  - Provide attic access
  - Protect electrical sub panels in basement from DWV
  - Provide attic access in attic spaces taller than 30"

**Comments:**