

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20232699
Address: 1201 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Thursday, April 04, 2024

Corrective Action Required:

1 Misc

Fb= Fire

- Fb top plate penetration garage back wall line set
- Provide attic access to single bay garage
- One missing joist hanger at deck
- Complete ductwork for vent at entry powder room
- Protect electrical sub panels in basement from DWV

- Fire block all top and bottom plate penetrations being drilled by electrician currently working
- Upload welding certificate to permit

Comments: