

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231814  
Address: 2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Nick Scott	Passed	Friday, April 05, 2024

Informational:

1	Misc	11-2-23 NS Site visited and crews started working on water line. 11-3-23 NS Site visited and crews constructed water pipe 11-6-23 NS Site visited and the crew is started to dig out the 30 inch water line that is exciting. 11-7-23 NS Site visited Crews are working on water main 11-8-23 NS Site visited Crews are putting rock over pipe and covering it 11-9-23 NS Site visited Crews are getting ready to do a hydro test 11-13-23 NS Site visited Crews are hitting rock 11-14-23 NS Site visited crews are covering pipe with rock and then dirt 4-5-24 NS Site visited for a water tie in at for the 16 inch main and it has been completed all water has passed.
---	------	--

**Comments:**