

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20235015
Address: 2119 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Friday, April 05, 2024

Corrective Action Required:

1	MISC	-Sheathing breaks in portal frame to occur in the middle 24" of portal -missing purlin and supports above garage(no plans on site to inspect) -missing nails in hanger above kitchen (see lvl-lvl) -seal penetrations above fire place into ceiling space (not done) -address over span header in master bed room per table 602.7 (no addressed) -complete bath vent in master bathroom (not done) -basement bath N wall fire block into furr down(not done) -all 2x6 walls shall have double king studs at door and window openings per plans(see front entry)
---	------	--

Comments: