



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20112915, Building Permit - Commercial
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Plumbing Inspection - Commercial	John Borns	Partial	Thursday, August 25, 2011

Corrective Action Required

1	MISC	STORM SEWER LINE FROM CURB INLET @ 0+00.00 TO 0+56+90 SUBSTANTIALLY COVERED BEFORE REQUESTED INSPECTION
---	------	---

Partial Correction

2	MISC	12" HDPE FROM FIELD INLET @ 0+56+90 105' EAST TO 1+61.76 AND 8" C.I. SE FROM 1+45.35 TO EXSTG STUB @ E.R. BLDG OK TO COVER WHEN READY. ELECTRICAL GROUND RING & LIGHTNING PROTECTION AND BUILDING WATERPROOFING HAVE BEEN REPAIRED PER G.C.
---	------	---

Underground Plumbing Inspection - Commercial	John Borns	Partial	Thursday, August 25, 2011
---	------------	---------	---------------------------

Corrective Action Required

1	MISC	STORM SEWER LINE SOUTH/SOUTHWEST FROM 0+56+90 SUBSTANTIALLY COVERED BEFORE REQUESTED INSPECTION
---	------	---

Partial Correction

2	MISC	12" HDPE FROM FIELD INLET @ 0+56+90 105' EAST TO 1+45.35 AND 8" C.I. TO EXSTG STUB @ E.R. BLDG OK TO COVER WHEN READY AFTER ELECTRICAL GROUND RING & LIGHTNING PROTECTION AND BUILDING WATERPROOFING ARE REPAIRED
---	------	---

Comments: