

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215211

Address: 4023 NE SAGAMORE DR, LEES SUMMIT, MO 640644025 NE SAGAMORE DR, LEES SUMMIT, MO
640644027 NE SAGAMORE DR, LEES SUMMIT, MO 640644021 NE SAGAMORE DR, LEES
SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Wednesday, April 10, 2024

Partial Correction:

1 Misc

4027:

-missing nuts at basement sill plate **anchor sill plate within 12" of basement walkout door. Min 2 anchors per plate

4021 to 4024-OK to rock

Comments: