

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20231450

Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086400 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Thursday, April 11, 2024

Informational:

1 Misc

03/29/24 Friday JMJ

Contractor proof rolled the Eastside along the building structure and the North end of project.

Proof roll passed inspector verified truck ticket for weight. The rest of the project will proof roll at a later date.

04/04/24 Thursday JMJ

Contractor constructed forms for curbs on sections where proof rolls were performed and passed last week.

04/09/28 Tuesday JMJ

Curb on the Westside of the building and one side of the curb through the drive-through were poured last week. Contractor set more curb forms for future pour.

04/10/24 Wednesday JMJ

Contractor continued to install forms and plans to pour concrete around 2:30PM.

Talked with contractor about the use of white cure.

04/11/24 Thursday JMJ

Contractor pulled forms from curbs. The backside of curbs need to be patch.

Comments: