

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20233464  
Address: 2109 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Thursday, April 11, 2024

**Corrective Action Required:**

1	Misc	2-21-24 BR Sidewalk is formed up and aggregate is placed and compacted ready for concrete. 2-29-24 Dustin A, SW is poured on left side of drive. Right side is not framed or poured yet. Will need to call in a pre pour for right side 3-7-24 Dustin A, no activity 3-14-24 Dustin A, conditions have not changed 3-21-24 Dustin A, conditions have not changed 4-11-24, Dustin A, right side of dw is formed to city specs, approved to pour
---	------	---

**Comments:**