

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240499
Address: 2237 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Khanh Nguyen	Failed	Thursday, April 11, 2024

Corrective Action Required:

1	Misc	-1st layer on the east side of the demising wall mostly OK; however, install a layer of GB-X at bottom track from col C-D -West side of wall: install GB-X at bottom track; nail GB to bottom track; patch holes
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

****Make sure the 1st layer are done properly before calling for inspection**

Comments: