

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223975
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	Dustin Agcopra	Passed	Thursday, April 11, 2024

Informational:

1	Misc	3-19-24 Dustin A, Performed proof roll on outside edge of parking lot. Side next to arbys did not pass, and section near west side approach near job trailer did not pass. 3-20-24 Dustin A, section along arbys and drive through lane has been approved 4-5-24 Dustin A, reproof roll performed for curb north side of parking lot due to being rained on. Section failed. Contractor attempting to fix. 4-11-24 rest of curb has passed proof roll
---	------	--

Comments: