

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20236555
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Devon Perry	Partial	Thursday, April 11, 2024

Informational:

1	Misc	3-4-24 DP. Crew was on site and removed the sewer pipe out from the building pad. This Sewer had no flow on it. They capped it off for when they tie back in
		4-11-24 DP. Rieke Construction is on site and began excavating down to the existing SS line. They got the base of MH A-1 set with the existing pipe laid into MH A-1. They are on a 5' rock shelf so are not able to move along very quick. When I left this afternoon they were getting ready to put their first piece of pipe out of A-1. The contractor also had ROMAC fittings to tie in the sewer service to the main. With input from Brent, I declined these and told them two places to find max adapters. Contractor is laying their pipe on adequate aggregate and covering 1'. They are also starting tracer wire on pipe coming out of A-1.

Comments: