

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232726

Address: 501 NW COLBERN RD, LEES SUMMIT, MO 640861810 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Thursday, April 11, 2024

Informational:

1 Misc

4/11/24 DP. Travis' crew started installing Public water line B today. They have adequate aggregate under the pipe, and above the pipe. They are running tracer wire and wate tape as well. On Colburn Road where they are suppose to tie into the 12" pipe that CIP is laying, isn't in yet. ESS plans show installing 1 valve to the CROSS but their plans were drawn off of that CROSS already being installed. I touched base with ESS and Insentric and also CIP inspector Joe which sent to his PM. ESS knows if they do install the CROSS, it will require 4 valves.

**Comments:**