

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20235933
Address: 1059 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Friday, April 12, 2024

Informational:
1 Misc 4-5-24 Dustin A, Sw is formed to city specs, Approved to pour. There is a panel on the other side of road that was cut out for tap hole that will need to be replaced
4-12-24 Dustin A, SW is poured in front of house to city specs. Panel across street still needs to be formed and pre pour inspection needs to be called in on that before pouring

Comments: