CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #:PRRES20233614Address:2136 SW OSAGE DR, LEES SUMMIT, MO 640822134 SW OSAGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Kyle Beard	Failed	Monday, April 15, 2024
Corrective Action Required: 1 Miscellaneous Correction	Exterior of house is not ready for inspection		
	2136 is not ready for inspection	1	
	Exterior of both units are not ready for inspection		
	2134 Passed for TCO		
Compating Action Description	This is a partial pass for TCO only		
Corrective Action Required: 2 Miscellaneous Correction	2136 SW Osage. Occupancy		
	 Part of basement ceiling has less than the required 6'8" clear ceiling height electrical lines are exposed in the basement bathroom at the light fixture Electrical outlets in kitchen are not fully installed 		
	 Back porch security light is lower than the required 8 foot height Hot water heater breaker needs to have a lock out installed Siding at gas line needs to be sealed 		

•Electrical disconnect panels will be lock shut

2134•water meter is covered by sod

Plot plan must pass on both sides. Sod was installed before the required as graded plot plan was supposed to be submitted

Comments: