

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20230660  
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Bobby Richest	Partial	Thursday, April 11, 2024

Informational:

1 Misc

11-20-23 Dustin A, No work being done due to rain  
11-21-23 Dustin A, No work Due to muddy conditions.  
11-22-23 Dustin No work Being done for us today

12-8-23 BR No work being done for us.  
1-19-24 Dustin A, No activity today due to frigid temperatures.  
1-18-24 BR No work due to icy conditions  
1-23-24 BR No work being done for us.

2-8-24 BR No work is being done for us.

2-15-24 BR No work is being done for us

3-4-24 BR Contractor is working framing on the building.

3-7-24 BR No work being done do to weather conditions.

3-11-24 BR Contractor is working on framing on the outside of building.

3-13-24 BR Contractor is working on framing on the building and adding roofing.

3-18-24 BR Contractor is working on building.

3-20-24 BR Contractor is starting to add brick to the outside f the building.

3-28-24 BR Contractor replace 4 panels of sidewalk on northside of SE Blue PKWY that was damage do to fire hydrant installed for this project.

4-1-24 BR Sidewalk is constructed to LS specifications on northside of SE Blue PKWY.

4-3-24 BR Contractor is working on outside of building installing brick t the building.

4-11-24 BR Contractor is working on outside of building.

4-15-24 BR Contractor is working on outside of building.

**Comments:**