

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233464
Address: 2109 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Passed	Tuesday, April 16, 2024

Informational:

1	Misc	2-21-24 BR Sidewalk is formed up and aggregate is placed and compacted ready for concrete. 2-29-24 Dustin A, SW is poured on left side of drive. Right side is not framed or poured yet. Will need to call in a pre pour for right side 3-7-24 Dustin A, no activity 3-14-24 Dustin A, conditions have not changed 3-21-24 Dustin A, conditions have not changed 4-11-24, Dustin A, right side of dw is formed to city specs, approved to pour 4-16-24 PS Sidewalk meets LS and ADA specs
---	------	---

Comments: