

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240625
Address: 3722 SW CLAYTON PL, LEES SUMMIT, MO 640823726 SW CLAYTON PL, LEES SUMMIT, MO
640823728 SW CLAYTON PL, LEES SUMMIT, MO 640823730 SW CLAYTON PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Kyle Beard	Failed	Wednesday, April 17, 2024

Corrective Action Required:

1	Miscellaneous Correction	Underslab plumbing
---	-----------------------------	--------------------

Underslab plumbing will not pass until all wood from forms which includes stakes are removed from contact of the ground. R317.1.2 ground contact

Comments: