

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230570
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Wednesday, April 17, 2024

Informational:

1 Misc

In-wall OK:

- Rm 196-197; 108
- Exterior wall framing

Corrective Action Required:

2 Misc

****Area east of line E only:**

- Protect PVC at bottom wall tracks with BOCA plates
- Complete trap primer @169
- Support all metal plumbing pipe vertically at 10 ft
- Secure all MC within 12" of boxes
- Support all boxes

****Not ready. Complete all trades****

Comments: