

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222242  
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Nick Scott	Passed	Thursday, April 18, 2024

Corrective Action Required:

1	Miscellaneous Correction	<p>11-29-22 AN contractor is putting curbs down without a proof roll after a rain of 1".</p> <p>I don't think that the base is in the best condition to put cubs down and needs to dry out more. Josh Wilson/ owner of the property said he will send a email stating that he is taking full responsibility for putting the curbs down even though the city recommended not to put them down at this time</p> <p>11-29-22 AN. Curbs also need to be cover with blankets at least 3 to 7 days</p> <p>11-29-22 AN 5pm most of the curbs are down and crew is finishing up putting the blankets down to protect the curbs</p> <p>12-1-22 AN crew formed up the radius of the curbs</p> <p>12-5-22 AN. Some of the radius are poured. Also they are grading the approach and handicap parking area to pour</p> <p>4-18-24 NS Site visited and this parking lot was complete before I was on this job. it appears it has passed</p>
---	--------------------------	--

Comments: