

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Nick Scott	Passed	Thursday, April 18, 2024

Corrective Action Required:

1	Miscellaneous Correction	11-21-22 AN. Proof roll failed. Base aggregate is to wet and there is pumping and ruts from the 20 ton load. No curb are pavement can be put down until a passing proof roll 11-23-22 AN did a second proof roll and it all passed except one area and they are going to dig it out and re compact 4-18-24 NS Site visited and this parking lot was complete before I was on this job. it appears it has passed
---	--------------------------	---

Comments: