

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20236601
Address: 3213 SW ARBOR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Monday, April 22, 2024

Corrective Action Required:

2 Misc

- fireblock garage wall to ceiling space see E wall and WI closet
- missing all truss hold downs. Trusses not inspected. With inspect at time of re inspection
- missing cs-16 strap on S kitchen wall
- naill all double and triple trusses to plans
- seal penetration in sill plate for S/e cable in bed one NE corner

Comments: