

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233628
Address: 3211 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, April 23, 2024

Corrective Action Required:

1 Misc

- address holes drilled to close to one another above garage, garage entry(missing joists and garage entry not done)
- missing king studs at great room window ends(engineer letter talks of entry wall in this area. Please have engineer correct)
- missing king studs at front entry wall. Plans call for 2(not fixed to engineer letter)
- missing hangers on triple above stairs 2nd floor
- anchor all steel columns in basement
- missing double joist on C joist schedule see S end
- joist above S wall basement over notched, drilled(not done)
- sister exterior wall studs over notched for anchor bolts
- ufer ground connection to gas line shall be connected as connector is designed
- service disconnect to ufer to be of proper size. #4 copper minimum

Comments: