

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Bobby Richest	Partial	Wednesday, April 24, 2024

Informational:

1	Misc	3-4-24 BR Contractor is work on the grading the area.
		3-7-24 BR No work being done do to weather conditions.
		3-11-24 BR Contractor is grading the area.
		3-13-24 BR Contractor is grading the area.
		3-18-24 BR Contractor is grading the area and sanitary sewer pipe and material arrived on site.
		3-25-24 BR Contractor is grading the area.
		3-29-24 BR Contractor started working on 2nd construction entrance for future SE Cape Drive road
		4-1-24 BR Contractor is grading the area.
		4-18-24 BR No work being done do to weather conditions.
		4-22-24 BR Contractor started blasting section between MH A-2 to MH A-3.

4-24-24 BR Contractor continue blasting section between MH A-3 to MH A-5

Comments: