

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	John Jackson	Partial	Wednesday, April 24, 2024

Informational:

1	Misc	8-24-23 A.A site visit. Crews on site laying fire , 1 hydrant . Will be laying kickers on 8-25-23 8-25-23 A.A Steve from Central plumbing on site , laying 400 ft of water line today. Shutting down at noon 12/15/23 Friday JMJ No work on site. 12/28/23 Thursday No work on site. 01/22/24 Monday JMJ No work on site. 04/12/24 Friday JMJ Contractor worked site, but not on related work today. 04/16/24 Tuesday JMJ Contractor worked site, but not on related work today. 04/24/24 Wednesday JMJ Contractor worked site, but not on related work today.
---	------	---

Comments:

