

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233582
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Patrick Schonfeldt	Partial	Wednesday, April 24, 2024

Informational:

1 Misc

3-15-24 DP. Adams crew with Bair was onsite today and installed the 6" fire riser under the foundation of the far West building shell today. They wrapped the ductile pipe and 90* fitting. They used tracer wire and poured concrete collars on both sides of foundation.

3-25-24 PS Crew on site boring for 6" water line at Arboridge Dr crossing

3-29-24 PS Contractor excavating at NE corner of building to begin installing 6" fire line. PM Contractor installed 6" fire line from building to tee for private fire hydrant

4-1-24 PS Contractor set private hydrant with line to hydrant from tee at 6" fire line

4-23-24 PS Contractor set backflow vault for 6" fire line and currently setting backflow

4-24-24 PS Backflow set with lines connected that supply to riser and arbor ridge dr bore. Collars poured at backflow vault and thrust block poured at 22 fitting on east side of vault

Comments: