

April 23, 2024

Attn: Robert Lindsey (Walker Custom Homes)

RE: Inspection Letter – Hook Farms Lot 109, 2143 SW Hook Farm Dr., Lee's Summit, MO

Vista Structural Engineering, LLC was asked to address the following rough-in inspection items for the project located at the above referenced address. Please see the following responses with attached calculations and site photos for reference.

1. Inspection comment: Address over span header in master bedroom per table 602.7.

Vista Structural's Response: (2) 36" windows at master bedroom were replaced with (1) 8'-6" window opening with a (2) 2x10 header. (2) 2x10 header is acceptable for 8'-6" span – no structural upgrade required. Re. calculation and site photo attached.

2. Inspection comment: Address over notched floor joists above BR4 for dropped shower entry

Vista Structural's Response: Double 2x10 floor joists @ 16" o.c. were notched for shower entry. **Notched double joists are acceptable – no structural upgrade required.** Floor joists were checked conservatively for reduced depth (2"). Re. calculation and site photo attached.

Our firm appreciates the opportunity to serve you. If you have any questions or if you need anything further, please feel free to contact us.

Sincerely, Vista Structural Engineering, LLC Dennis Heier, P.E.





MEMBER REPORT

MAIN CEILING, (2) 2x10 HDR 2 piece(s) 2 x 10 DF No.2

Overall Length: 9'



Drawing is Conceptual. All locations are measured from the outside face of left support (or left cantilever end). All dimensions are horizontal.

Design Results	Actual @ Location	Allowed	Result	LDF	Load: Combination (Pattern)
Member Reaction (lbs)	1322 @ 1 1/2"	5625 (3.00")	Passed (23%)		1.0 D + 1.0 S (All Spans)
Shear (lbs)	1022 @ 1' 1/4"	3830	Passed (27%)	1.15	1.0 D + 1.0 S (All Spans)
Moment (Ft-Ibs)	2811 @ 4' 6"	4059	Passed (69%)	1.15	1.0 D + 1.0 S (All Spans)
Live Load Defl. (in)	0.075 @ 4' 6"	0.292	Passed (L/999+)		1.0 D + 1.0 S (All Spans)
Total Load Defl. (in)	0.122 @ 4' 6"	0.438	Passed (L/858)		1.0 D + 1.0 S (All Spans)

Member Length : 9' System : Wall Member Type : Header Building Use : Residential Building Code : IBC 2018 Design Methodology : ASD

• Deflection criteria: LL (L/360) and TL (L/240).

• Allowed moment does not reflect the adjustment for the beam stability factor.

Applicable calculations are based on NDS.

	Bearing Length			Loads to Supports (lbs)			
Supports	Total	Available	Required	Dead	Snow	Factored	Accessories
1 - Trimmer - DF	3.00"	3.00"	1.50"	515	806	1322	None
2 - Trimmer - DF	3.00"	3.00"	1.50"	515	806	1322	None

Lateral Bracing	Bracing Intervals	Comments
Top Edge (Lu)	9' o/c	
Bottom Edge (Lu)	9' o/c	

•Maximum allowable bracing intervals based on applied load.

			Dead	Snow	
Vertical Loads	Location	Tributary Width	(0.90)	(1.15)	Comments
0 - Self Weight (PLF)	0 to 9'	N/A	7.0		
1 - Uniform (PSF)	0 to 9'	7' 2"	15.0	25.0	ROOF

Weyerhaeuser Notes

Weyerhaeuser warrants that the sizing of its products will be in accordance with Weyerhaeuser product design criteria and published design values. Weyerhaeuser expressly disclaims any other warranties related to the software. Use of this software is not intended to circumvent the need for a design professional as determined by the authority having jurisdiction. The designer of record, builder or framer is responsible to assure that this calculation is compatible with the overall project. Accessories (Rim Board, Blocking Panels and Squash Blocks) are not designed by this software. Products manufactured at Weyerhaeuser facilities are third-party certified to sustainable forestry standards. Weyerhaeuser Engineered Lumber Products have been evaluated by ICC-ES under evaluation reports ESR-1153 and ESR-1387 and/or tested in accordance with applicable ASTM standards. For current code evaluation reports, Weyerhaeuser product literature and installation details refer to www.weyerhaeuser.com/woodproducts/document-library.

The product application, input design loads, dimensions and support information have been provided by ForteWEB Software Operator

ForteWEB Software Operator Dennis Nguyen Vista Structural Engineering LLC (503) 515-1124 dn@vistastructural.com Job Notes





MEMBER REPORT

MAIN CEILING, (2) 2x10 (NOTCHED FOR DROP SHOWER) 2 piece(s) 2 x 8 DF No.2 @ 16" OC

Overall Length: 13' 4"



Drawing is Conceptual. All locations are measured from the outside face of left support (or left cantilever end). All dimensions are horizontal.

Design Results	Actual @ Location	Allowed	Result	LDF	Load: Combination (Pattern)
Member Reaction (lbs)	622 @ 13' 1 1/2"	4463 (3.50")	Passed (14%)		1.0 D + 1.0 L (All Spans)
Shear (lbs)	539 @ 10 3/4"	2610	Passed (21%)	1.00	1.0 D + 1.0 L (All Spans)
Moment (Ft-lbs)	1946 @ 6' 8"	2720	Passed (72%)	1.00	1.0 D + 1.0 L (All Spans)
Live Load Defl. (in)	0.219 @ 6' 8"	0.431	Passed (L/707)		1.0 D + 1.0 L (All Spans)
Total Load Defl. (in)	0.383 @ 6' 8"	0.646	Passed (L/404)		1.0 D + 1.0 L (All Spans)
TJ-Pro [™] Rating	N/A	N/A	N/A		N/A

• Deflection criteria: LL (L/360) and TL (L/240).

Allowed moment does not reflect the adjustment for the beam stability factor.

• A 15% increase in the moment capacity has been added to account for repetitive member usage.

• Applicable calculations are based on NDS.

· No composite action between deck and joist was considered in analysis.

	Bearing Length			Loads to Supports (lbs)			
Supports	Total	Available	Required	Dead	Floor Live	Factored	Accessories
1 - Beam - DF	3.50"	3.50"	1.50"	267	356	622	Blocking
2 - Beam - SPF	3.50"	3.50"	1.50"	267	356	622	Blocking

• Blocking Panels are assumed to carry no loads applied directly above them and the full load is applied to the member being designed.

Lateral Bracing	Bracing Intervals	Comments			
Top Edge (Lu)	13' 4" o/c				
Bottom Edge (Lu)	13' 4" o/c				
Maximum allowable bursters internal based on analised and					

Maximum allowable bracing intervals based on applied load.

			Dead	Floor Live	
Vertical Load	Location (Side)	Spacing	(0.90)	(1.00)	Comments
1 - Uniform (PSF)	0 to 13' 4"	16"	30.0	40.0	FLOOR

Weyerhaeuser Notes

Weyerhaeuser warrants that the sizing of its products will be in accordance with Weyerhaeuser product design criteria and published design values. Weyerhaeuser expressly disclaims any other warranties related to the software. Use of this software is not intended to circumvent the need for a design professional as determined by the authority having jurisdiction. The designer of record, builder or framer is responsible to assure that this calculation is compatible with the overall project. Accessories (Rim Board, Blocking Panels and Squash Blocks) are not designed by this software. Products manufactured at Weyerhaeuser facilities are third-party certified to sustainable forestry standards. Weyerhaeuser Engineered Lumber Products have been evaluated by ICC-ES under evaluation reports ESR-1153 and ESR-1387 and/or tested in accordance with applicable ASTM standards. For current code evaluation reports, Weyerhaeuser product literature and installation details refer to www.weyerhaeuser.com/woodproducts/document-library.

The product application, input design loads, dimensions and support information have been provided by ForteWEB Software Operator

ForteWEB Software Operator Dennis Nguyen Vista Structural Engineering LLC (503) 515-1124 dn@vistastructural.com Job Notes



4/24/2024 6:28:32 AM UTC ForteWEB v3.7, Engine: V8.4.0.40, Data: V8.1.5.0 File Name: HKF109 & 103 Insp Page 2 / 3

Member Length : 13' 4" System : Floor Member Type : Joist Building Use : Residential Building Code : IBC 2018 Design Methodology : ASD



NOTCHED DOUBLE FLOOR JOISTS AT SHOWER ENTRY



PHOTO 1 - MASTER BEDROOM WINDOW HEADER