

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234499
Address: 2210 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, April 25, 2024

Corrective Action Required:
2 Misc

- fire block wall space to ceiling space rear garage wall
- seal penetrations in return air joist space about entry and kitchen
- address holes drilled closer than 2" to each other above kitchen area
- fire block master entry wall to furr down in laundry
- fire block master closet wall/ bath walls to ceiling space
- missing bolts in steel beam above breakfast area
- fire block wall to ceiling bed 4 W wall
- seal penetrations in vertical to horizontal fire blocking
- fire block furr down ends in basement

Comments: