

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201

# STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE  
PROSECUTED**

---

**Permit #:** PRRES20236327  
**Address:** 1113 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

---

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Dustin Agcopra	Failed - Stop Work	Thursday, April 25, 2024

Corrective Action Required

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.  - REPAIR SILT FENCE AT DRIVEWAY
---	---------------------------------	--

Corrective Action Required

2	DCM1 ESC REQUIRED NO FURTHER INSP	4-25-24 Dustin A, EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	-----------------------------------	--

**Comments:**