

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234205

Address: 1441 SW WINTHROP TER, LEES SUMMIT, MO 64081
1443 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Passed	Monday, April 29, 2024

Informational:

1	Misc	4-16-24 BR Sidewalk is framed and aggregate is placed but needs to be compacted before concrete is poured.
		4-22-23 BR Sidewalk is compacted and ready for concrete.
		4-29-24 BR Sidewalk is constructed to LS specifications.

Comments: