

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Monday, April 29, 2024

Informational:

1	Misc	4-22-24 BR Contractor installed MH A-12 structure
		4-23-24 BR Contractor installed 150' of 8" PVC from MH A-12.
		4-24-24 BR Contractor installed MH A-13 structure. Also installed 300' of 8" PVC from MH A-12 to MH A-13.
		4-25-24 JMJ Contractor installed approximately 98' of 8" SDR (PVC) from MH A-13 toward MH A-14. Contractor was breaking rock and inclement weather caused slowed progress.
		4-29-24 BR Contractor installed 100' of 8" PVC to MH A-14 and installed MH A-14 structure.

**Comments:**