

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233924
Address: 2106 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Monday, April 29, 2024

Informational:

1 Misc

2-1-24 Dustin A, Portion of sw is formed and compacted. (west side of dw)
Slopes are in compliance. Approved to pour
2-5-24 Dustin A, SW is partially poured.
2-12-24 Dustin A, Conditions have not changed.
3-4-24 Dustin A, Conditions have not changed
3-11-24 Dustin A, Conditions have not changed
3-19-24 Dustin A, Conditions have not changed

4-28-24 DP. The SW left of the DW is formed, aggregate compacted, approved to pour. The two sidewalk panels at 2110 are out of compliance and already have occupancy. 2106 Will get 2 transition panels and pour the rest of their sw in compliance.

Comments: