

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240900
Address: 4416 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Wednesday, May 01, 2024

Corrective Action Required:

2	Miscellaneous Correction	4416 SW Grindstone. All rough -Nail corners to code -Have engineer address where the fourth lvl to steel post and lbeam in garage does not sit on the lbeam -Attic access hatches sizes are not to code -Wrong size of ceiling plywood for Fire blocking was used in HVAC chases Install Lib's according to plan -Stairway does not match plans. Have engineer address new stairway design -Stair stringers must bare 1 1/2 inches on 2x10 support beams
---	--------------------------	---

Comments: