

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20236557  
Address: 3723 SW CLAYTON PL, LEES SUMMIT, MO 640823725 SW CLAYTON PL, LEES SUMMIT, MO  
640823727 SW CLAYTON PL, LEES SUMMIT, MO 640823721 SW CLAYTON PL, LEES  
SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Kyle Beard	Failed	Thursday, May 02, 2024

Corrective Action Required:

3	Miscellaneous Correction	3721-3727 All rough  3721 2x10 porch joist for plumbing waste line has been over bored( add new 2x10 joist for extra support. The upstairs toilet sits on just plywood and needs weight support) 2 continuous 2x10 headers are not installed at windows in bedroom 1 (have engineer address) Fire block top of chases in bedroom 1 shower (fire block 1/4 inch gaps) HVAC in bathroom 2 in falling down  3723-3725&3727 all passed all rough  DO NOT INSULATE util all rough and rated assembly all pass. KBEARD
---	--------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: