



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113001, Building Permit - Commercial
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Failed	Thursday, September 01, 2011

Corrective Action Required
1 MISC

1. SECURE AND SUPPORT MC IN WALL AND WITHIN 12' OF BOXES.
2. SECURE MC AT BOX .
3. SUPPORT AND ABOVE CEILING

Corrective Action Required
2 M303 EQUIPMENT AND APPLIANCE LOCATION

INSTALL DAMPERS AS SHOW ON PLANS

Corrective Action Required
3 M305 PIPING SUPPORT

SUPPORT AND SECURE PLUMBING IN WALL.
INSTALL PROTECTION PLATES PER CODE
SUPPORT PEX PER CODE, ABOVE CEILING AND IN WALL

Corrective Action Required
4 MISC

1. FIRE WALL-
NO INSPECTION ON SCREW PATTERN ON SHEETROCK-
RE-SCREW WALL FOR INSPECTION
PENETRATIONS IN WALL REAR CORRIDOR ABOVE CEILING
REPAIR PER CODE.

DO NOT MUD AND TAPE
REVISE PLANS FOR CHANGE IN CEILING SCHEDULE
NO ROCK COVERING I BEAM GIRTER OVER CEILING IN 1HR
WALL.

NEUTRAL AT SOUTH SUB PANEL LOOSE.

Comments: