CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20232726Address:501 NW COLBERN RD, LEES SUMMIT, MO 640861810 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Site Visit	Dustin Agcopra	Partial	Friday, May 03, 2024	
Informational:				
1 Misc	3-27-24 Dustin A, Forming storm box corners, working on storm, and other crew working on bore hole4-2-24 Dustin A, No activity due to weather			
	5-3-24 Dustin A, Form cre	-2-24 Dustin A, No activity due to rain -3-24 Dustin A, Form crew working, have concrete scheduled for 245 but oubtful due to muddy conditions. Will call if needed		

Comments: