

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241617  
Address: 1717 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection</b> <b>- Residential</b>	Kyle Beard	Failed	Thursday, May 09, 2024

Corrective Action Required:

- |   |                             |   |
|---|-----------------------------|---|
| 1 | Miscellaneous<br>Correction | -All plumbing need to be bedded in with gravel<br>-Some silt fence at the street has been damaged and needs to be repaired or replaced.<br>-Gravel must be spread from the street to the foundation |
|---|-----------------------------|---|

Erosion contends to be corrected before rescheduling underslab plumbing

**Comments:**