

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20230465
Address: 2620 SE RANSON RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Alex Fischer	Failed	Thursday, May 09, 2024

Corrective Action Required:

2	Misc	-Can't have aluminum conductor encased in concrete install # 2 copper -Grind off paint between grounding lug and building steel -Install bonding bushings to bond metal raceway and gutter enclosing the service conductor -provide number 3 cu or # 1 al equipment ground conductor on load side of the service disconnect fuse size per NEC 250.122
---	------	--

Informational:

3	Misc	Service conductors buried to pole. Appears to be waiting for transformer.
---	------	---

Comments: